

Load Bank ID #:									
Date:	2024-11-20								
Work Order:	01-ES3862256								
SA#:									

LOAD TEST REPORT																
					: 615 S. 43rd Ave Phoenix, AZ 85032											
HOURS ST	ART: 185.	3 END:	186.5 KV	W RATING:	100	VOLTS:		3 /	AMPS:		P/F:	1	PHASE:	3	AMB TEMP:	70
MAKE					MODEL				SERIAL SPE						RR	
GEN		Onan				Dsgaa12	04583				E12033	35637				
ENG																
	GENERATOR DATA						ı			IE DATA				REMAI	RKS	
TIME	A-B	VOLTAGE B-C	A-C	Α	CURRENT B	С	HZ	KW	COOL TEMP	OIL PSI	% OF LOAD					
1022	480	480	480	36	35	36	60	29.6	179	64	29.6%					
1040	480	480	480	60	60	62	60	50.4	182	59	50.4%					
1055	480	480	480	98	99	100	60	82.2	179	56	68.5%					
1110	480	480	480	122	122	127	60	102.7	181	55	85.6%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
											0.0%					
COMMENTS:																
TECHNICIAN: Fritz					CUSTOMER SIGNATURE:											